

OPERATIONS GROUP FILE

STAT

RTTUZYUW RUHJFBA1475 0620630-0000--RUTLAAB,

ZNR 00000 ZYN

R 230629Z MAR 81

FM FBIS OKINAWA JA

TO RUTLAAB/FBIS WASHDC

RUDOMKA/FBIS LONDON UK

RUDOMLB/FBIS CAVERSHAM UK

FBOW

BT

UNCLAS LD

MAR 23 2 27 AM '81

0674 254

0W651

STAT

REF: LD470, WA192024

1, CONTRACTOR ADVISED TO ARRIVE ENGLAND 3 MAY TO START ANTENNA CONSTRUCTION ON 4 MAY, [REDACTED] WILL ARRIVE 26 APR TO ASSIST IN CONSOLE CONSTRUCTION AND CHECKOUT AND WILL STAY AN ADDITIONAL WEEK FOR TRAINING PURPOSES,

STAT

2, THE FOLLOWING ITEMS SHOULD BE AVAILABLE ON-SITE:
 A, 20 TON CRANE WITH AN 80 FOOT (OR 30 M) BOOM;
 B, 4 LABORERS FOR 4 TO 5 DAYS AT 8 TO 10 HRS PER DAY;
 C, 3/4 INCH HEAVY DUTY REVERSIBLE DRILL MOTOR (1/2 INCH ACCEPTABLE),

D, HAND GRINDER IF POSSIBLE (GRINDER ATTACHMENT FOR ITEM 3 ACCEPTABLE),

E, 3/8 DRILL MOTOR WITH 1/4 TO 1/2 INCH DRILLS (AMERICAN STANDARD),

F, A 20 FOOT LADDER (2 EACH PREFERRED)

G, AN 8 FOOT (OR LARGER) STEP LADDER,

H, 4 'C' CLAMPS WITH 4 INCH THROAT,

I, A TAP SET UP TO 1/2 INCH (AMERICAN STANDARD)

J, CLEAR WEATHER WITH WINDS NOT TO EXCEED 15 KNOTS,

K, SAFETY DEVICES REQUIRED, I.E, HARD HATS ETC, FOR LABORERS AND 2 TDYERS,

3. INVENTORY OF YOUR SHIPMENT IS NOT NECESSARY. ALL ITEMS PREVIOUSLY ADDRESSED IN MESSAGES HAVE BEEN FOUND ON-SITE. HOWEVER, THERE WERE SOME MINOR THINGS MISSING OR NEEDING A LITTLE WORK. THESE ITEMS WILL BE ACCOUNTED FOR PRIOR TO YOUR INSTALLATION,

4. FOR [REDACTED] AFTER [REDACTED] ARRIVAL, PLEASE TRY TO LOCATE A 4 GHZ TEST SIGNAL GENERATOR WITH EXTERNAL MODULATION CAPABILITY, EITHER AM OR FM MODULATION IS ACCEPTABLE, THIS WILL BE USED FOR CONSOLE CHECKOUT AND SHOULD BE AVAILABLE DURING WEEK OF 27 APRIL. AFTER YOU UNPACK THE SHIPPING CONTAINER, THE CRATES COULD BE PUT ON-SITE IF IT IS SECURE ENOUGH. IF THE CRATES ARE LEFT IN THE COMPOUND, A FORK LIFT SHOULD BE AVAILABLE TO MOVE THE CRATES TO THE ANTENNA SITE. IF A FORK LIFT IS AVAILABLE, I CAN POSITION THE CRATES FOR AN EFFICIENT INSTALLATION WHEN I GET THERE. AFTER THE CRATES ARE POSITIONED, WE CAN OPEN THEM UP AND REMOVE THE EXCESS PACKING MATERIAL FROM THE SITE JUST PRIOR TO ANTENNA CONSTRUCTION,

STAT

5. PLEASE ARRANGE ACCOMMODATIONS FOR [REDACTED] FROM 26 APRIL THROUGH 15 MAY, AND FOR CONTRACTOR AND HIS SPOUSE FROM 3 MAY THROUGH 9 MAY. CONTRACTOR WILL RENT A CAR AT AIRPORT (HIS RESPONSIBILITY). I WILL PROBABLY MEET HIM AT AIRPORT AND ESCORT TO HOTEL;

STAT

6. PLEASE CONFIRM AVAILABILITY OF PARA 2 ITEMS AND PLANS FOR UNPACKING THE CONTAINERS,

23/0700Z MAR

BT

#1475